

Pre-tow checklist

Date	Trip
☐ Tyre pressures (vehicle, trailer, spares)	
☐ Wheel nuts torqued	
☐ Coupler latched and pinned	
☐ Safety chains crossed and attached	
☐ Breakaway cable attached	
☐ Trailer lights: tail, brake, indicators	
☐ Brake controller set and tested	
☐ Mirrors adjusted	
☐ Load secured, heavy items over axles	
☐ Doors, vents, steps and jacks up / closed	
☐ Walk-around after first few miles	